

June 18, 2026

Earthworks, Inc.
13 Morello Court
Farmingdale, NJ 07727

RE: Progress Schedule - Sylvan Lake Bulkhead Replacement

Att : Paul

The following below is an approximate progress schedule which will change frequently but I will keep you up to date on those changes as we progress for the installation of the Sylvan Lake Bulkhead Replacement Project:

July 6, 2026 thru July 13, 2026 -

- Set up traffic control measures
- Soil erosion measures
- Mobilize equipment

July 14, 2026 thru September 14, 2026 -

- Excavation to grades
- Trucking of soil to beach area
- Allan block wall installation
- Demolition of existing bulkhead
- Backfill wall

September 14, 2026 thru Oct 06, 2026 -

- Install Perke Pave walking trail
- Install curb
- Site amenities installation
- Install all landscaping items

October 06, 2026 thru October 31, 2026 -

- Install Manufactures treatment Device
- Install all stormwater pipe for treatment device

PAGE 2

November 1, 2026 thru November 3, 2026 -

- Site restoration

Any changes to the schedule will be communicated daily as weather conflicts and daily changes will occur.

Jeff Ciarcia
Earthworks, Inc.